

TENNESSEE DEPARTMENT OF ENVIRONMENT AND CONSERVATION DIVISION OF WATER RESOURCES PERMIT FOR CONSTRUCTION OF SUBSURFACE SEWAGE DISPOSAL SYSTEM

PERMIT FOR CONSTRU	JCTION OF SUBSURFACE SE	CWAGI	E DISPOSAL SYSTEM		
Issued to: Dustin Moore Owner, Developer, Contractor, Installer, Etc. Location: Stevia Way , TN - County: Cocke Map/Group: - Parcel: 0 Subdivision: Misty Acres 2 Lot: 41 Installation:	Evaluation Based Upon: (x) 1. Soil Typing by Soil Scientist () a. General (x) b. High Intensity () c. Extra High Intensity () 2. Soil Percolation Test () 3. Environmental Specialist Estimated Absorption Rate: 60	МРІ	Type of System: (x) 1. Conventional () 2. Modified Conventional (x) 3. Conventional System Substitute (x) Chamber (x) Expanded Polystyrene (x) Large Diameter Gravelless Pipe Gravel backfill in a 24" wide trench required? () 4. Low Pressure Pipe () 5. Mound () 6. Lagoon		
(x) 1. New Installation() 2. Repair to Existing System			() 7. Subsurface Drip System() 8. Other		
() 3. System Modification Establishment: (x) 1. Residential: # Bedrooms 3 () 2. Other:	Approval Based Upon: State No. <u>T.C.A</u> () (c) Percolation Test () (d) Grandfather clause - Current standards except those specified	()	(i) 9" buffer required (24"-36" total soil depth)(k) Grandfather clause - meets June 30, 1990 standards (repair only)		
Gal/Day 0	() (f) 12" (karst) and 6" (non-karst) buffer required		Current Standards Other:		
This system shall consist of a two compartment sep gallons, with 330 linear feet in 4-6 wide and 24 (min) to 28 (max) inches deep. General Comments: Keep 10' from property lin banks and drains 50' from any well. Call 423-78-9am. 18" trench using 1401 or LDGP withou	trenches, 36 inches (Depth of gravel: 12 inches) es and utilities, 25' from cut //36-2888 for inspection M W F	() (x)	1. Soil Improvement Practice (SIP) () Curtain Drain () Drawdown Drain () Interceptor Drain 2. Flow Diversion Valve 3. Sewage Pump () Pump Flow Rate (gpm) () TDH (ft) 4. Other: Single compartment pump tank. Electrical inspection required prior to field inspection.		
All installers of subsurface sewage disposal system			•		
Please see attached drawing and supporting documentation.					

The recipient of this permit agrees to construct or have constructed the above described system in accordance with T.C.A. 68-221-401 et. seq. and The Regulations To Govern Subsurface Sewage Disposal Systems. If any part of the system is covered before inspected and approved, it shall be uncovered by the recipient of the permit at the direction of personnel of the Department of Environment and Conservation. Any cutting, filling or alterations of the soil conditions on the aforementioned property after this day may render this approval null and void.

Ву	Brian Murphy	Date	03/12/2022
		_	(Date of issue)

This is a permit to construct and is not intended to imply approval of any work proposed or completed on this lot.

Tennessee Department of Environment and Conservation - Division of Water Resources Permit for Construction of a Subsurface Sewage Disposal System



Issued To: Dustin Moore

Location: Stevia Way


Misty Acres Lot 41

Inspector: Brian Murphy Brian Meuply

Date: 03/12/2022

General Notes:

- Please refer to the design specifications for the subsurface sewage disposal system on the first page of the construction permit.
- Contact the local Division of Water Resources representative to schedule a final inspection.
- All electric components (e.g., pump, alarm, etc.) for the subsurface sewage disposal system must be inspected and approved by the appropriate electrical inspector prior to requesting a final inspection. Documentation of the electrical inspection must be available during the final inspection.



CN-0763 (Rev. 08-19)