

Mahoning County Public Health
50 Westchester Drive, Youngstown, Ohio 44515 (330) 270-2855

EVALUATION OF PRIVATE WATER SYSTEM (PWS)

4815 Shields road
 Address
Canfield Ohio 44404
 City State Zip
Canfield
 Township

Julie Cerna 330-519-1616
 Applicant Phone No.
 Alternate Mailing:
 PWS Driller Permit No.

The opinions given may be rendered without knowledge of some of the individual parts of the private water system (PWS) and applies only to the date and time the opinion is made. Therefore, this opinion does not guarantee the future performance of the private water system being evaluated.

1. Septic System Sanitary Sewer
2. New Installation Alteration Existing BE
3. Publicly-owned water system
4. Privately-owned water system
 PWS Construction Date 2001
- Drilled Well Dug Well Pond Cistern Other
5. Does PWS meet present code requirement? Yes No
6. Able to locate well head? Yes No
7. Does the well head have a water-tight/bug proof cap? Yes No
8. Does the well casing extend 12 inches above ground? Yes No
9. Have all the fixtures been installed prior to sampling? Yes No
10. TREATMENT Softener Chlorinator Iron Filter
- Charcoal Filter Sediment Filter UV light
- Cyst Filter Reverse Osmosis Other

VERIFY ISOLATION DISTANCES

- | | | |
|--------------------------------|---|-----------------------------|
| Buildings - 10' | <input checked="" type="checkbox"/> Yes | <input type="checkbox"/> No |
| Roadway - 25' | <input checked="" type="checkbox"/> Yes | <input type="checkbox"/> No |
| Property lines/easements - 10' | <input checked="" type="checkbox"/> Yes | <input type="checkbox"/> No |
| Sanitary sewer lines - 10' | <input checked="" type="checkbox"/> Yes | <input type="checkbox"/> No |
| Sewage system - 50' | <input checked="" type="checkbox"/> Yes | <input type="checkbox"/> No |
| Privy - 100' | <input checked="" type="checkbox"/> Yes | <input type="checkbox"/> No |
| Surface water - 25' | <input checked="" type="checkbox"/> Yes | <input type="checkbox"/> No |
| Drive - 5' | <input checked="" type="checkbox"/> Yes | <input type="checkbox"/> No |
| Other: | | |

**From test results and observations
 this private water system
 is is not
 satisfactory for the subject property.
 This opinion does not assess the
 amount or aesthetic/chemical qualities
 of the water.**

Water Sample Information: (Bacteriological Analysis Only)

Sample #1 Date Paid 9-15-23 rcpt # 159001 Collected 9/6/23 Location Kitchen Sink
 Mailed 9/18/23 Safe Unsafe BOH# 862 Inspector Signature [Signature]

Sample #2 Date Paid 9/11/23 rcpt # 159326 Collected 9/14/23 Location Kitchen Sink
 Mailed 9/18/23 Safe Unsafe BOH# 893 Inspector Signature [Signature]

Sample #3 Date Paid 9/19/23 rcpt # 159426 Collected 9/25/23 Location Kitchen Sink
 Mailed 9/29/23 Safe Unsafe BOH# 933 Inspector Signature [Signature]

DIAGRAM: * See Septic Evaluation
 N ↑ * called H.O @ Positive Sample 9/8
 * called H.O @ Positive Sample 9/18
 * Recommend Replace Well &/or Super shock & clean well / pump (scrubs)

Inspector [Signature]
 Date 9/29/2023

