

**COLORADO DIVISION OF WATER RESOURCES**

1313 Sherman Street - Room 818  
Denver, Colorado 80203

**RECEIVED**

NOV 25 1981

WATER RESOURCES  
STATE ENGINEER  
COLO.

THIS FORM MUST BE SUBMITTED  
WITHIN 60 DAYS OF COMPLETION  
OF THE WORK DESCRIBED HERE-  
ON. TYPE OR PRINT IN BLACK  
INK.

**WELL COMPLETION AND PUMP INSTALLATION REPORT**  
PERMIT NUMBER 121966

WELL OWNER Richard B. Hayes NW 1/4 of the SW 1/4 of Sec. 15  
2265 Monico Parkway  
ADDRESS Denver, Co. 80207 T. 23 S. R. 71 W. 6th P.M.

DATE COMPLETED 10/17, 19 81

**WELL LOG**

From	To	Type and Color of Material	Water Loc.
0	61	volcanic mud flow	XX
61	80	red ryolite	
80		fracture	
80	82	red ryolite	
82		fracture	
82	105	ryolite	
105	112	yellow clay	
112	116	yellow clay w/ryolite	
116		fracture	
116	198	ryolite	
198		fracture	
198	234	ryolite	
234	243	brown ryolite	
TOTAL DEPTH <u>243'</u>			

Use additional pages necessary to complete log.

**HOLE DIAMETER**

8 in. from 0 to 19 ft.

6 in. from 19 to 243 ft.

\_\_\_\_\_ in. from \_\_\_\_\_ to \_\_\_\_\_ ft.

DRILLING METHOD Air

CASING RECORD: Plain Casing

Size 6 5/8 & kind steel from +1 to 19 ft.

Size 4" & kind plastic from 9 to 143 ft.

Size \_\_\_\_\_ & kind \_\_\_\_\_ from \_\_\_\_\_ to \_\_\_\_\_ ft.

Perforated Casing

Size 4" & kind plastic from 143 to 243 ft.

Size \_\_\_\_\_ & kind \_\_\_\_\_ from \_\_\_\_\_ to \_\_\_\_\_ ft.

Size \_\_\_\_\_ & kind \_\_\_\_\_ from \_\_\_\_\_ to \_\_\_\_\_ ft.

**GROUTING RECORD**

Material Cement

Intervals 0 to 19

Placement Method poured

GRAVEL PACK: Size \_\_\_\_\_

Interval \_\_\_\_\_

**TEST DATA**

Date Tested 10/17, 19 81

Static Water Level Prior to Test 140 ft.

Type of Test Pump air

Length of Test 4 hours

Sustained Yield (Metered) 2.25 G.P.M.

Final Pumping Water Level 223'